

U.S. DEPARTMENT OF ENERGY  
OFFICE OF CIVILIAN RADIOACTIVE WASTE MANAGEMENT

**NUCLEAR WASTE TECHNICAL REVIEW BOARD  
FULL BOARD MEETING**

**SUBJECT: EXPLORATORY STUDIES  
FACILITY UPDATE**

**PRESENTER: RICHARD CRAUN**

**PRESENTER'S TITLE  
AND ORGANIZATION: ASSISTANT MANAGER, ENGINEERING AND FIELD OPERATIONS  
YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT OFFICE  
LAS VEGAS, NEVADA**

**TELEPHONE NUMBER: (702) 794-7787**

**LAS VEGAS, NEVADA  
JANUARY 10-11, 1996**




# Outline

- **TBM Progress**
- **FY96 Plans**

# ESF Tunneling Operations Update

- TBM at Station 35+53.32 as of 8:00 a.m. January 2, 1996
- Set potential world record for 7-9 meter diameter TBM with “best week” of 218.3 meters
- FY96 TBM advance to date is 1,511 meters (5,087 feet)
- Completed Alcove 4 excavation with Alpine Miner November 13, 1995
- Reached repository horizon (TSw2) at Station 27+20 on November 9, 1995
- Completed 1000 hour maintenance December 10, 1995
  - Approximately 100 items checked normal, including
    - \* Cutter head
    - \* Main bearing and seal
    - \* Conveyor
    - \* Forward and gripping shields
    - \* Back Decks
    - \* Automatic fire suppression system
    - \* Oil, hydraulic fluids and seals
  - No indication of unusual contamination or premature wear

# TUNNEL BORING MACHINE PROGRESS



# **FY96 Baseline**

- **Started FY96 722 meters ahead of plan**
- **Objective to maximize tunnel advance and to minimize cost**
  - **Excavate to Station 39+40**
  - **Excavate Alcove #4**
  - **Excavate Phase I of thermal test area**
  - **Excavate first Ghost Dance Fault Alcove**
- **Complete surface facilities**
  - **Change house, switchgear building, water/sewer, and subsurface wastewater system**

# **FY96 Proposed Baseline Changes**

- **Operation efficiencies, faster excavation rates, and deferred surface facility construction create opportunities to**
  - **Excavate beyond 39+40**
  - **Support science program**
  - **Ensure designs are in place for FY97 ESF construction**

# THERMAL TESTING IN THE ESF - PHASE I

## Illustrative Plan View Schematic

### Typical Instrument Types Considered for Use in the Thermal Testing Region of the ESF


- Resistivity Temperature Devices (RTD)
- Thermocouples
- Multi-Point Borehole Extensometers (MPBX)
- Optical MPBXs
- Extensometers
- Goodman Borehole Jacks
- Humicaps
- Neutron Logging Deployments
- Electrical Resistivity Tomography (ERT) Arrays
- Micro Electrode Array Chemical Sensors

**Legend:**  
 ESD: Expected Excavation Start Date  
 TSD: Expected Testing Start Date

**Note:**  
 Dates are based on ESF TCO and PI estimates of testing activities and informal construction estimates from ESF Designers and the ESF Constructor.



ESF North Ramp



Centerline © CS 28+27

ESF Main Drift

# Thermal Testing Schedule

| <u>Activity</u>   | <u>Proposed<br/>Schedule</u> |
|---|------------------------------|
| Complete and control scientific program field work package .....                  | Feb/96                       |
| Complete PI authorized test design .....  | Aug/96                       |
| ESF design for first 125 meter drive including shakedown .....                    | Completed Jan/96             |
| Breakout access drift from ESF main drift .....                                   | Jan/96                       |
| Begin excavation of shakedown test area .....                                     | Mar/96                       |
| Complete excavation of shakedown test area .....                                  | Apr/96                       |
| Begin drilling/coring (shakedown) .....   | Apr/96                       |
| Complete instrumentation and DAS installation (shakedown) .....                   | *Dec/96                      |
| Shakedown stage heater turn-on .....  | *Dec/96                      |
| Complete shakedown heating cycle and post-test characterization .....             | Sep/97                       |
| Begin long-term monitoring .....  | Sep/98                       |
| Complete excavation of the heated drift .....                                     | Mar/97                       |
| Complete drilling/coring, instrumentation & DAS installation (heated drift) ..... | Oct/97                       |
| Heated drift stage heater turn-on .....   | Oct/97                       |
| Complete heated drift heating cycle and post-test characterization .....          | Sep/01                       |
| Begin long-term monitoring .....  | Sep/01                       |

\* Baseline schedule is being changed from December to August for shakedown stage start

# Use of Thermal Test Data for Repository Design

## Test Data

- **Rock mass thermal properties (e.g. thermal capacity, conductivity, expansion, deformation modulus)**
- **Drift convergence, rock temperature, rock mass ground support interaction**
- **Changes in rock saturation**
- **Water chemistry**

## Design Use

- **Numerical analysis for temperature distribution, deformation of drifts, and stresses**
- **Verification of emplacement drift design and computer analyses**
- **Cooling of emplacement drifts by ventilation**
- **Design of ground support material**

# Use of Thermal Test Data for Engineered Barrier Design

## Test Data


- **Rock mass thermal properties (e.g. thermal capacitance, conductivity, expansion, deformation modulus)**
- **Water chemistry (and the effect of materials), rock saturation, drift humidity, permeability, fracture flow, “drying front,” and material corrosion rates**


## Design Use

- **Numerical analysis for near-field temperature distribution and structural design impacts of rock fall mass**
- **Input to corrosion models, design of engineered barriers and support structures, and verification of performance**









# **Yucca Mountain Project Tunneling Board of Consultants Site Visits**

- **First meeting held October 24-25, 1995, in Las Vegas.  
First report noted**
  - **Safety: well-managed and safety-conscious**
  - **Cost effectiveness: alcove excavation does not interfere with TBM progress; mining hours being maximized; appearance and general housekeeping is very good**
  - **Adequacy of design: requested additional information about Q-list for ground support**
- **Second meeting held December 11-13, 1995, in Las Vegas, to review**
  - **Cost-effectiveness: overall operations and utilization; organizational structure; cost-reporting; TBM-loading; productivity-reporting**
  - **Adequacy of design: ground support**
  - **Report expected end of January 1996**
- **Next meeting scheduled for February 14-16, 1996**