

U.S. DEPARTMENT OF ENERGY  
OFFICE OF CIVILIAN RADIOACTIVE WASTE MANAGEMENT

**NUCLEAR WASTE TECHNICAL REVIEW BOARD  
STRUCTURAL GEOLOGY & GEOENGINEERING PANEL MEETING**

**SUBJECT: THE BASELINE EXPLORATORY  
STUDIES FACILITY (ESF)  
CONFIGURATION**

**PRESENTER: EDGAR PETRIE**

**PRESENTER'S TITLE  
AND ORGANIZATION: BRANCH CHIEF, ENGINEERING & DEVELOPMENT DIVISION  
YUCCA MOUNTAIN SITE CHARACTERIZATION PROJECT  
LAS VEGAS, NEVADA**

**PRESENTER'S  
TELEPHONE NUMBER: (702) 794-7961**

**PLAZA-SUITE HOTEL • LAS VEGAS, NEVADA  
NOVEMBER 4 - 6, 1992**

# Revised Construction Approach

- Procurement for one large diameter TBM to begin mid-November 92
- Procurement results (new or used machine) will determine TBM startup date
- TBM receipt could occur as early as Nov 93
- TBM operation could begin as early as Feb 94
- One large diameter TBM (~ 7.6 - 9.1 meters) will start at the north portal, excavate the north ramp to the TSL, the TSL main drift, and the south ramp from the TSL to the surface (Approximately 26,000 ft)
- A second, smaller, TBM (~ 5.8 meters) will be employed to drive the north CH ramp to the CH level, the CH main drift (from north to south), and the south CH ramp from the CH to connection with the south TSL ramp

# Purpose of the ESF

**Determine the suitability of Yucca Mountain as a potential repository site**

- **Provide access to the potential repository horizon (Topopah Spring) for inspection and testing**
- **Provide access to the Calico Hills level for testing and inspection**


**Develop data for potential repository design and construction**



**THE EVOLUTION OF THE  
ESF CONCEPT**



**THE ESF LAYOUT AS IT APPEARED IN  
THE SITE CHARACTERIZATION PLAN (SCP)  
IN 1988**




**As a result of the review of the SCP (and the associated comment resolution) by the Nuclear Regulatory Commission, the NWTRB, and others, the ESF was enlarged in order to allow data collection over the entire potential repository block, the primary excavation method became mechanical as opposed to drill and blast, and ramps became the primary access mode.**

**The Exploratory Studies Facility Alternatives Study (ESFAS) was conducted, utilizing a structured, well documented process of evaluation and selection, to determine the ESF configuration.**

**The preferred configuration formed the basis for the completed Title I and ongoing Title II design activities.**



# ESF Design



# Summary of Title I ESF Drifting

<u>Component</u>	<u>Length (Feet)</u>	<u>Gradient (%)</u>	<u>Tonnage</u>	<u>Drift Config.</u>	<u>Driven By</u>
North Ramp, Surface to TSL	6,450	-6.9	226,900	25' Round	TBM
South Ramp, Surface to TSL	9,100	-1.6	320,100	25' Round	TBM
North Ramp to Calico Hills	6,665	-10/-6	107,700	18' Round	TBM
South Ramp to Calico Hills	7,260	-10/-6	117,400	18' Round	TBM
TSL Main Drift	10,550	4.7	371,100	25' Round	TBM
TSL East Drift	3,250	-2.6	55,900	12 x 20	Mob. Miner
TSL West Drift	3,850	2.1	66,200	12 x 20	Mob. Miner
TSL Imbricate Drift	2,250	0.5	36,400	18' Round	TBM
Main Test Level	9,400	N/A	161,700	12 x 20	Mob. Miner
CH Main Drift	11,200	3.8	181,000	18' Round	TBM
CH East Ghost Dance Drift	1,520	0.5	13,900	9 x 16	Roadheader
CH West Ghost Dance Drift	1,075	0.5	9,800	9 x 16	Roadheader
CH Imbricate Drift	2,150	0.5	19,700	9 x 16	Roadheader
CH Solitario Drift	2,200	8.75/0	20,100	9 x 16	Roadheader
<b>TOTALS</b>	<b>76,920</b>		<b>1,707,900</b>		




**ESF TITLE II DESIGN**

# ESF Title II Design

**Title II design began on 1 OCT 91**

- **Responsibility of Title II design has been transitioned from Raytheon Services Nevada (RSN) to the CRWMS M&O effective OCT 92**
- **RSN performed design of the north portal site preparation, TBM launch chamber, and mined rock/topsoil storage area during FY92**
- **The CRWMS M&O ESF design in FY93 will include a portion of the north portal surface facilities, and the north ramp from surface to the Topopah Spring Level (TSL)**

# ESF LAYOUT



NOTE: THIS IS PICTORIAL ONLY AND NOT DRAWN TO SCALE

NOTE: DESIGN, CONSTRUCTION, AND TESTING PHASES SHOWN

#2

# **ESF Title II Design**

**The design of the ESF has been divided into 10 design packages:**

- 1. Site preparation and surface facilities, north portal**
- 2. North ramp - surface to Topopah Spring Level (TSL)**
- 3. Site preparation and surface facilities, south portal**
- 4. South ramp - surface to TSL**
- 5. North ramp to Calico Hills Level (CHL)**
- 6. South ramp to CHL**
- 7. CHL drifting**
- 8. TSL drifting except Main Test Level (MTL)**
- 9. Main Test Level**
- 10. Optional shaft**

**The numbering of the packages does not indicate the order of either design or construction**



# **ESF COST ESTIMATES**

# Summary of ESF Cost Estimates

<u>Item</u>	<u>Option 30</u>	<u>Title I</u>	<u>'93 Validation</u>	<u>'94 Validation</u>	<u>ICE **</u>
Management & Integration	\$117,300,000	\$108,241,000	\$96,900,000	\$124,100,000	\$121,600,000
Engineering	\$51,300,000	\$50,880,000	\$38,900,000	\$56,800,000	\$42,400,000
Operations	\$71,700,000	\$131,717,000	\$144,200,000	\$126,000,000	\$98,800,000
Site Prep.	\$43,700,000	\$37,179,000	\$61,300,000	\$31,100,000	\$40,100,000
Surface Fac.	Incl. in Site	\$7,814,000	\$21,400,000	\$6,500,000	\$8,200,000
North Access	\$126,700,000	\$24,679,000	\$17,400,000	\$22,700,000	\$64,200,000
South Access	\$126,900,000	\$28,373,000	\$13,300,000	\$28,000,000	\$71,700,000
Optional Access	\$0	\$15,904,000	\$20,500,000	\$15,900,000	\$40,100,000
Subsurf. Excav.	\$197,800,000	\$75,496,000	\$85,300,000	\$80,500,000	\$129,800,000
Capital Equip.	Incl. Above	\$163,067,000	\$133,500,000	\$127,300,000	Incl. Above
Contingency	Incl. Above	\$72,152,000	\$71,300,000	\$69,600,000	\$0
Subtotal	\$735,400,000	\$715,502,000	\$704,000,000	\$688,500,000	\$616,900,000
Prior Expenditures	\$85,800,000	\$104,600,000	\$98,200,000	\$111,700,000	\$104,600,000
Total Cost	\$821,200,000	\$820,102,000	\$802,200,000	\$800,200,000	\$721,500,000

\*\* Independent Cost Estimate by Gilbert-Commonwealth



# TBM Unit Costs - 25 FT Diameter Machine in TSL Formation

<u>Item</u>	<u>Option 30</u>	<u>Title I</u>	<u>'93 Validation</u>	<u>'94 Validation</u>	<u>ICE **</u>
<b>Total Project Cost/Foot</b>	<b>\$11,422</b>	<b>N/A</b>	<b>N/A</b>	<b>\$10,071</b>	<b>\$9,081</b>
<b>Total Construction Cost/Foot</b>	<b>\$6,886</b>	<b>N/A</b>	<b>N/A</b>	<b>\$4,803</b>	<b>\$4,457</b>
<b>TSL Base TBM Cost/Foot</b>	<b>\$3,057</b>	<b>N/A</b>	<b>N/A</b>	<b>\$1,510</b>	<b>N/A</b>
<b>With Capital</b>	<b>\$3,861</b>	<b>N/A</b>	<b>N/A</b>	<b>\$2,654</b>	<b>\$2,993</b>
<b>W/Capital &amp; Contin.</b>	<b>\$8,626</b>	<b>N/A</b>	<b>N/A</b>	<b>\$3,159</b>	<b>N/A</b>

WORK ORDER NO.:  
 W.B.S. NUMBER: 1.2.6.2.1.1

**E.S.F. TITLE I REVISED  
 RSN CONSTRUCTION COST ESTIMATE  
 YUCCA MOUNTAIN PROJECT**

7/23/92 14:32

TASK TITLE: N.A. PORTAL PAD  
 TASK DURATION: 150 DAYS

QUANTITY: SEE REMARKS  
 RATE:       

DAYS	LABOR FORCE	LAB CODE	LABOR/SHIFT			DAILY RATE	LABOR COST	FTE [2080]	QTY.	MATERIALS DESCRIPTION	UNIT PRICE	MATERIAL COST	DAYS	NO. EACH	EQUIPMENT ITEM	UNIT PRICE	EQUIPMENT COST
			1	2	3												
	TEAMSTER	18							CONSUMABLES					LONG TERM			
150	WAREHOUSE CLERK					155	0	0.00	22222 TYPE II	6.50	144443			RENTAL EQUIPMENT		0	
150	TRUCK DRIVER		6.0			156	140688	3.48	1E+05 SELECT	2.50	277778	111	22	DOZERS, 300 HP	455	50556	
150	CEMENT MASON	19				138	0	0.00	1E+05 BLASTING MAT.	1.33	188860	155	14	GRADERS, 12 FT.	189	29324	
	CARPENTER	3										111	5.4	ROLLERS, 10 T.	95	10556	
150	MILLWRIGHT					177	0	0.00				141	17	FEL, 4.25 YD.	296	41855	
150	PAINTER	4				159	0	0.00					32	SCRAPERS, 20 YD.	717	0	
150	IRON WORKER	5				173	0	0.00				796	8.9	DUMP TRK., 16 T.	115	91519	
	OPER. ENGR (SUR)	6							1 *SMALL TOOLS	5775.12	5775	169	9.1	WATER TK., 6K GAL	447	75511	
150	HOISTMAN					169	0	0.00	1 FUEL & LUBE	213621.31	213621	473	7	SURF. DRILL	306	144840	
150	COMPRESSOR					169	0	0.00	CAPITAL			0	8.1	SPREADER	225	0	
150	F.E.L./UTIL		11.0			169	278520	6.35				33	3.8	VIB. ROLLER, 7 FT.	315	10500	
150	LABORER (SUR)	7	8.0			132	158304	4.62					19	PIPE LAYER	393	0	
150	ELECTRICIAN	8				185	0	0.00					8.7	BACKHOE, 1.5 YD.	171	0	
150	SHEETMETAL WRKR	12				164	0	0.00				473	20	AIR COMP. 1.2K	177	83780	
150	PIPEFITTER	13				202	0	0.00					19	HYDRO CRANE, 13T	400	0	
	OPER. ENGR (UG)	10										0	22	DOZER/RIPPER	603	0	
150	L.H.D.					202	0	0.00								0	
150	UTILITY					202	0	0.00								0	
150	MECHANIC					202	0	0.00								0	
150	CORE DRILL					202	0	0.00								0	
	LABORER (UG)	14														0	
150	MINER - TUNNEL					165	0	0.00								0	
150	MINER - JUMBO					165	0	0.00								0	
150	MINER - SHAFT					167	0	0.00	SUBCONTRACT							0	
150	SHIFTER					168	0	0.00								0	
150	BULL GANG/TUNNEL	15				163	0	0.00								0	
TOTAL LABOR COST							577512		CAPITAL SUBTOTAL		0			EQUIPMENT SUBTOTAL		538440	
APPLIED TO LABOR							375383		CONSUMABLE SUBTOTAL		830477			GEN. & ADMIN.		91966	
GEN. & ADMIN.							152463		S.T. & FREIGHT		91352			SALES TAX		36345	
									HANDLING		124572						
									GEN. & ADMIN.		167424						
									CAPITAL TOTAL		0						
									CONSUMABLE TOTAL		1213825			EQUIPMENT TOTAL		666,750	
LABOR TOTAL							1,105,358	14.42	MATERIAL TOTAL		1,213,825						
									SUBCONTRACT @ 3%		0						

REMARKS:  
 85,800 CY CUT  
 89,800 CY FILL

COST WITH CONTINGENCY		
LABOR	\$1271162	MAN HOURS 30000
SUBCONTRACT	\$0	CONSUMABLE \$1395899
EQUIPMENT	\$766763	CAPITAL \$0

CAPITAL EQUIPMENT COST	\$0
CONSTRUCTION COST	\$2985933
SUBTOTAL COST	\$2985933
TOTAL CONTINGENCY 15%	\$447890
TOTAL COST	\$3433823
AVERAGE EMPLOYEES	25



# **MAJOR ESF SCHEDULE MILESTONES**

# Major ESF Schedule Milestones

<u>Activity</u>	<u>Expected Dates</u>
• Start site preparation	30 NOV 92
• Start TBM launch chamber construction	4 OCT 93
• Start TBM operations (both portals)	30 OCT 94
• Tunnel breakthrough on TSL	11 SEP 95
• Complete excavation of main test level	1 FEB 96
• Start ESF in-situ test phase	3 JUN 96
• Complete ESF excavation	5 JUL 96